COMPLETION REPORT

1.	Name of Work	:	DRILLING OF BOREWELL PROVIDING PUMP MOTOR AND SERVICEING AT MUTTARAYANAKATTE, VENUGOPALA TMEPLE VISHVESHWARAIAH LAYOUT AND SOUNDARYA LAYOUT IN BAGALAGUNTE IN WARD NO.14
2.	Sanctioned Estimate No. & Dt	:	EE/DD/75/098/14-15 dt 31-7-2014
3.	Head of Account which is Chargeable	:	D-Cod 1802
4.	Work Order No. & Dt	:	EE/DD/11/14-15 dt- 5.5.2014
5.	Name of Contractor	:	TECHNICAL MANAGER WEST, KRIDL
6a.	Time stipulated for completion of work	:	90 days
b.	Delay in execution of work	:	—
7.	Measurement recorded in	:	M.B. No. 226
8.	Check measurement of the Asst.	:	M.B. No. 226 Page No 82539 to 82546
	Asst. Exe. Eng. / Exe. Eng	:	Page No 82539 to 82546
9.	Name of the Office / Official incharge of the work	:	AEE (DSD)
10.	a) Asst. Engineer	:	D-S-ಮಲ್ಲಿಕಾರ್ಜುನ
	b) Asst. Exe. Engineer	:	Ravishankar

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20-Ward	~~1992383-00~~ 1952970=00	—	~~7617=00~~ 47030=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W-14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE